EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drains and culverst at Best county-II and III and G-Ramaiah layout, Sai archid and surrounding area in ward no.03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs 200.00 lakhs
4	Name of Contractor	M/s Technical Manager (west), KRIDL, Bangalore
5	Agreement no	EE/YNK.D/AG/174/2019-20, DT:08/11/2019
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/188/2019-20, DT:09-11-2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	8|11|2019
9	Date of receipt of application in the Sub Division office	8|11|2019
10	Extension granted if any	Dd to Cntd-ing by BWSSB Sanitary and Carry pipeline work
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	90 Y.
12	Work carried out during 1st extension	10 Y.
13	Work carries out during 2nd extension	

14	Time now applied for	293 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Delayed due to BWSSB Work, No Penalty Should be Imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ